Intermountain Rural Electric Association

BUILDER/DEVELOPER SERVICE LATERAL FORM

Builder / Developer Name (as it appears on IREA's Billing Account):

_____

_____

Superintendent Name: _____

Trailer Phone: _____

Mobile/Cell Phone: _____

To order laterals, please complete the following information:

To be completed by the Association:

SUBDIVISION NAME	FILING	BLOCK	LOT	SERVICE ADDRESS (Please include St., Ln., Wy., Pl., etc.)	*AMPS	*BACKFILL DATE	ACCOUNT #	TOWNSHIP	RANGE	SECTION

***Completing these fields may avoid additional costs due to lateral relocates or upgrades that may be required at a later date.**

FOR BEST RESULTS, EMAIL TO engineeringservices@irea.coop ONE WEEK PRIOR TO SCHEDULED BACKFILL DATE.

Builder Warrants the following:

- **Foundation is marked showing meter location with the letter "E". Location to be ahead of fence and within front 25% of home.**
- **Grade within 6 inches of Final along entire route of service lateral.**
- **Power pedestal and transformer is accessible, undamaged and at final grade.**
- **Area between power source and meter housing is clear of debris.**
- **Addresses clearly identified at location.**
- **Meter housing installed at 5' to center of glass from final grade. 4' of clearance is required in front of meter and ground is to be level.**
- **If the meter housing is installed on the home prior to the service lateral installation, the builder or electrician is to provide the service entrance conduit.**